

APPLICATION FOR PAYMENT

To (Owner): City of Windsor Heights
 Project: New Community Center
 Prostruct Project No: 09-220CI

Payment Request No. 6

For Period From: 12/05/09 To 12/31/09

SUMMARY:


| | | | |
|----|---|----------------|--|
| 1 | Original Contract Amount | \$1,519,516.00 | |
| 2 | Approved Change Orders Nos. 1,2,3,4 | \$188,999.42 | |
| 3 | Current Contract Amount | \$1,708,515.42 | |
| 4 | Value of Work Completed to Date (per attached Schedule of Values) | \$605,927.41 | |
| 5 | Materials Stored on Site (per attached Schedule of Values) | \$24,500.00 | |
| 6 | Total to Date | \$630,427.41 | |
| 7 | Less Amount Retained 5% | \$31,521.37 | |
| 8 | Total to Date less Retainage | \$598,906.04 | |
| 9 | Total of Previous Applications for Payment | \$557,828.04 | |
| 10 | AMOUNT DUE THIS REQUEST | \$41,078.00 | |

PROSTRUCT CONSTRUCTION, Inc.

4920 Pleasant Street, Suite #2
 West Des Moines, Iowa 50266

By: [Signature]
 Date: 1/13/09

Subscribed and sworn before me this 13th day of January, 2010
Lilli Goro
 Notary Public
 Commission Expires 4-3-2012



DESIGNER'S CERTIFICATION FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Designer certifies to the Owner that to the best of the Designer's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and Prostruct is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$_____ (Attach explanation if amount certified differs from the amount applied.)

By: _____
 Date: _____

PROJECT SCHEDULE OF VALUES

To (Owner): City of Windsor Heights
 Project: New Community Center
 Prostruct Project No: 09-220CI

Payment Request No. 6

For Period From 12/05/09 To 12/31/09

| Item No. | Description of Work | SCHEDULED VALUE | PREVIOUS APPLICATIONS | THIS PERIOD | MATERIALS PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | % | BALANCE TO FINISH | RETAINAGE (if variable) |
|----------|--|-----------------|-----------------------|--------------|----------------------------|------------------------------------|--------|-------------------|-------------------------|
| 1 | Bond | \$17,000.00 | \$17,000.00 | | | \$17,000.00 | 100.0% | \$0.00 | \$850.00 |
| 2 | General Conditions | \$124,391.00 | \$69,000.00 | \$9,250.00 | | \$78,250.00 | 62.9% | \$46,141.00 | \$3,912.50 |
| 3 | Division 3 - Concrete | | | | | | | | |
| 4 | foundations and piers | \$75,000.00 | \$75,000.00 | | | \$75,000.00 | 100.0% | \$0.00 | \$3,750.00 |
| 5 | sidewalks and steps | \$36,000.00 | | | | \$0.00 | 0.0% | \$36,000.00 | \$0.00 |
| 6 | stained building slab | \$31,000.00 | \$19,000.00 | | | \$19,000.00 | 61.3% | \$12,000.00 | \$950.00 |
| 7 | stained and stamped patio | \$56,500.00 | | | | \$0.00 | 0.0% | \$56,500.00 | \$0.00 |
| 8 | | | | | | | | | |
| 9 | Division 4 - Masonry | | | | | | | | |
| 10 | masonry | \$125,000.00 | \$57,875.00 | | | \$57,875.00 | 46.3% | \$67,125.00 | \$2,893.75 |
| 11 | | | | | | | | | |
| 12 | Division 5 - Metals | | | | | | | | |
| 13 | structural steel and railings | \$40,000.00 | \$38,500.00 | \$1,000.00 | | \$39,500.00 | 98.8% | \$500.00 | \$1,975.00 |
| 14 | cold-formed framing | \$6,600.00 | | | | \$0.00 | 0.0% | \$6,600.00 | \$0.00 |
| 15 | | | | | | | | | |
| 16 | Division 6 - Wood and Plastics | | | | | | | | |
| 17 | rough carpentry | \$7,900.00 | | | | \$0.00 | 0.0% | \$7,900.00 | \$0.00 |
| 18 | wood deck and sheathing | \$21,000.00 | | \$1,600.00 | \$13,000.00 | \$14,600.00 | 69.5% | \$6,400.00 | \$730.00 |
| 19 | wood trusses and beams | \$140,000.00 | | \$134,000.00 | \$4,500.00 | \$138,500.00 | 98.9% | \$1,500.00 | \$6,925.00 |
| 20 | exterior finish carpentry | \$16,000.00 | | | | \$0.00 | 0.0% | \$16,000.00 | \$0.00 |
| 21 | interior architectural woodwork | \$26,000.00 | | | | \$0.00 | 0.0% | \$26,000.00 | \$0.00 |
| 22 | | | | | | | | | |
| 23 | Division 7 - Thermal and Moisture | | | | | | | | |
| 24 | Dampproofing | \$3,000.00 | | | | \$0.00 | 0.0% | \$3,000.00 | \$0.00 |
| 25 | Insulation | \$2,100.00 | \$2,000.00 | | | \$2,000.00 | 95.2% | \$100.00 | \$100.00 |
| 26 | Metal Roof | \$61,000.00 | | \$1,040.00 | | \$1,040.00 | 1.7% | \$59,960.00 | \$52.00 |
| 27 | Joint Sealants | \$3,500.00 | | | | \$0.00 | 0.0% | \$3,500.00 | \$0.00 |
| 28 | | | | | | | | | |
| 29 | Division 8 - Doors, Windows | | | | | | | | |
| 30 | HM frames, HM and Wood Doors | \$22,000.00 | \$5,500.00 | | \$7,000.00 | \$12,500.00 | 56.8% | \$9,500.00 | \$625.00 |
| 31 | alum clad windows and doors | \$66,000.00 | | | | \$0.00 | 0.0% | \$66,000.00 | \$0.00 |
| 32 | OH Coiling doors | \$5,200.00 | | | | \$0.00 | 0.0% | \$5,200.00 | \$0.00 |
| 33 | pass windows | \$6,100.00 | | | | \$0.00 | 0.0% | \$6,100.00 | \$0.00 |
| 34 | hardware | \$4,800.00 | | | | \$0.00 | 0.0% | \$4,800.00 | \$0.00 |

PROJECT SCHEDULE OF VALUES

To (Owner): City of Windsor Heights
 Project: New Community Center
 Prostruct Project No: 09-220CI

Payment Request No. 6

For Period From 12/05/09 To 12/31/09

| Item No. | Description of Work | SCHEDULED VALUE | PREVIOUS APPLICATIONS | THIS PERIOD | MATERIALS PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | % | BALANCE TO FINISH | RETAINAGE (if variable) |
|----------|---|-----------------|-----------------------|-------------|----------------------------|------------------------------------|-------|-------------------|-------------------------|
| 35 | glazing | \$5,800.00 | | | | \$0.00 | 0.0% | \$5,800.00 | \$0.00 |
| 36 | mirrors - in glazing | \$0.00 | | | | | | | |
| 37 | | | | | | | | | |
| 38 | Division 9 - Finishes | | | | | | | | |
| 39 | metal framing and gyp walls | \$19,500.00 | | | | \$0.00 | 0.0% | \$19,500.00 | \$0.00 |
| 40 | acoustical ceilings | \$3,950.00 | | | | \$0.00 | 0.0% | \$3,950.00 | \$0.00 |
| 41 | wood ceiling | \$4,800.00 | | | | \$0.00 | 0.0% | \$4,800.00 | \$0.00 |
| 42 | resilient base | \$1,200.00 | | | | \$0.00 | 0.0% | \$1,200.00 | \$0.00 |
| 43 | paint and coatings | \$14,000.00 | | | | \$0.00 | 0.0% | \$14,000.00 | \$0.00 |
| 44 | | | | | | | | | |
| 45 | Division 10 - Specialties | | | | | | | | |
| 46 | signs, partitions, bath acc, fire ext | \$11,000.00 | | | | \$0.00 | 0.0% | \$11,000.00 | \$0.00 |
| 47 | operable partition | \$27,000.00 | | | | \$0.00 | 0.0% | \$27,000.00 | \$0.00 |
| 48 | fire place | \$3,500.00 | | | | \$0.00 | 0.0% | \$3,500.00 | \$0.00 |
| 49 | | | | | | | | | |
| 50 | Division 11 - Equipment | | | | | | | | |
| 51 | stainless steel fabrications | \$17,000.00 | | | | \$0.00 | 0.0% | \$17,000.00 | \$0.00 |
| 52 | | | | | | | | | |
| 53 | Division 21 - Fire Suppression | | | | | | | | |
| 54 | fire sprinkler system | \$28,000.00 | \$1,500.00 | | | \$1,500.00 | 5.4% | \$26,500.00 | \$75.00 |
| 55 | | | | | | | | | |
| 56 | Division 22 - Plumbing | | | | | | | | |
| 57 | plumbing work | \$62,500.00 | \$26,900.00 | | | \$26,900.00 | 43.0% | \$35,600.00 | \$1,345.00 |
| 58 | | | | | | | | | |
| 59 | Division 23 - HVAC | | | | | | | | |
| 60 | HVAC work | \$161,500.00 | \$4,000.00 | | | \$4,000.00 | 2.5% | \$157,500.00 | \$200.00 |
| 61 | | | | | | | | | |
| 62 | Division 26, 28 - Electrical, Fire Alarm | | | | | | | | |
| 63 | Electrical work | \$120,000.00 | \$15,100.00 | \$7,850.00 | | \$22,950.00 | 19.1% | \$97,050.00 | \$1,147.50 |
| 64 | | | | | | | | | |
| 65 | Division 31 - Earthwork | | | | | | | | |
| 66 | earthwork | \$15,200.00 | \$4,800.00 | | | \$4,800.00 | 31.6% | \$10,400.00 | \$240.00 |
| 67 | | | | | | | | | |

PROJECT SCHEDULE OF VALUES

To (Owner): City of Windsor Heights
 Project: New Community Center
 Prostruct Project No: 09-220CI

Payment Request No. 6

For Period From 12/05/09 To 12/31/09

| Item No. | Description of Work | SCHEDULED VALUE | PREVIOUS APPLICATIONS | THIS PERIOD | MATERIALS PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | % | BALANCE TO FINISH | RETAINAGE (if variable) |
|----------|------------------------------------|-----------------|-----------------------|--------------|----------------------------|------------------------------------|--------|-------------------|-------------------------|
| 68 | - Exterior Improvements | | | | | | | | |
| 69 | PCC Pavement | \$21,500.00 | \$21,000.00 | | | \$21,000.00 | 97.7% | \$500.00 | \$1,050.00 |
| 70 | Unit Paving | \$2,775.00 | | | | \$0.00 | 0.0% | \$2,775.00 | \$0.00 |
| 71 | Fences | \$200.00 | | | | \$0.00 | 0.0% | \$200.00 | \$0.00 |
| 72 | sodding | \$15,000.00 | | | | \$0.00 | 0.0% | \$15,000.00 | \$0.00 |
| 73 | | | | | | | | | |
| 74 | Division 33 - Utilities | | | | | | | | |
| 75 | site utilities - water, san, storm | \$24,000.00 | \$24,000.00 | | | \$24,000.00 | 100.0% | \$0.00 | \$1,200.00 |
| 76 | geothermal wells | \$65,000.00 | \$63,500.00 | | | \$63,500.00 | 97.7% | \$1,500.00 | \$3,175.00 |
| 77 | | | | | | | | | |
| 78 | | | | | | | | | |
| 79 | Change Order #1 | | | | | | | | |
| 80 | delete 3" water service | (\$1,825.00) | (\$1,825.00) | | | (\$1,825.00) | 100.0% | \$0.00 | (\$91.25) |
| 81 | Geothermal well revisions | \$6,737.41 | \$6,737.41 | | | \$6,737.41 | 100.0% | \$0.00 | \$336.87 |
| 82 | | | | | | | | | |
| 83 | Change Order #2 | | | | | | | | |
| 84 | add receptacles | \$7,488.95 | \$1,600.00 | | | \$1,600.00 | 21.4% | \$5,888.95 | \$80.00 |
| 85 | | | | | | | | | |
| 86 | Change Order #3 | | | | | | | | |
| 87 | add pipe at downspouts | \$350.00 | | | | \$0.00 | 0.0% | \$350.00 | \$0.00 |
| 88 | add interior historic brick | \$2,869.71 | | | | \$0.00 | 0.0% | \$2,869.71 | \$0.00 |
| 89 | | | | | | | | | |
| 90 | Change Order #4 | | | | | | | | |
| 91 | add site utility work | \$43,733.83 | | | | \$0.00 | 0.0% | \$43,733.83 | \$0.00 |
| 92 | add CCTV and AV systems | \$129,644.52 | | | | \$0.00 | 0.0% | \$129,644.52 | \$0.00 |
| 93 | | | | | | | | | |
| 94 | | | | | | | | | |
| Totals | | \$1,708,515.42 | \$451,187.41 | \$154,740.00 | \$24,500.00 | \$630,427.41 | 36.9% | \$1,078,088.01 | \$31,521.37 |