

Proposed 2017-18 University Avenue Corridor Redesign Project Timeline

Highlighted area illustrates public meetings throughout the process.

| | |
|---|--|
| 3/6/17 | The City Council approves the Budget, including the Capital Improvement Plan. |
| 6/5/17 | Council considers approving a Scope and Fee from City Engineer for redesigning the University Avenue Corridor. |
| 7/10/17 | City News Hour - Engineers kick off the Project at the July City News Hour. |
| 8/1/17 9/5/17 11/6/17 12/18/17 | The Complete Street Advisory Committee to meet with City Engineer to assist with street and sidewalk design, layout, trees, utilities, bicycle facilities and other traffic calming measures. 8/1/17 meeting 3-5 p.m. 9/5/17 meeting 3-5 p.m. 11/6/17 meeting 3-5 p.m. 12/18/17 meeting 3-5 p.m. |
| 8/9/17 12/4/17 | The Three Stakeholder groups meet with City Engineer to assist with street and sidewalk design, layout, trees, utilities, bicycle facilities and other traffic calming measures. Stakeholder Group 1: 8/9/17 meeting 9-10:30 a.m. Stakeholder Group 2: 8/9/17 meeting 10:30-12 p.m. Stakeholder Group 3: 8/9/17 meeting 12:30-2 p.m. All stakeholder groups meets 12/4/17 meeting 3-5 p.m. |
| 9/5/17 | Council considers approving a Scope and Fee from City Engineer for survey work for the University Avenue Corridor. |
| 12/12/17 | City Engineers get Concept Statement to DOT. |
| 1/8/18 | City News Hour – Three concepts presented and survey unrolled. |
| 1/8 – 1/31/18 | Survey will open for feedback on the three concepts of the University Avenue Corridor. |
| 2/19/18 | Complete Street Advisory Committee to meet to make recommendation to the city council on the final concept. |
| 3/19/18 | Complete Street Advisory Committee presented recommendation to City Council. |
| 4/16/18 | Council Budget Committee presents recommendation and Financial Options to City Council. Council to consider Final Concept Plan. |
| 5/7/18 | Council considers approving a Scope and Fee from City Engineer for final Design of the University Avenue Corridor. |
| 5/8/18 – 3/30/19 | Design. |
| 9/11/18 11/6/18 1/15/19 | Complete Street Advisory Meetings to meet with City Engineer to assist with street and sidewalk design, layout, trees, utilities, bicycle facilities and other traffic calming measures. 9/11/18 meeting 2-4 p.m. 11/6/18 meeting 2-4 p.m. 1/15/19 meeting 2-4 p.m. |
| 10/29/18 - 11/2/18 | Residential and Business Owners Meetings |
| 11/12/18 | City News Hour – Public Input Meeting |
| 7/15/19 | Council considers approving Final Plans, Specifications and Bid Documents. Bid date is 12/17/19. |
| 10/18-4/20 | Council Budget Committee to meet to discuss bond issuance terms to recommend to City Council. |
| 1/6/20 | City Council awards the project and authorizes execution of the contract. |
| 5/13/20 | Preconstruction Meeting with Contractor and Engineer. Amend the Urban Renewal (TIF) Plan. |
| 6/3/20 | Construction begins. |
| 11/1/21 | Project completion date. |