

# Agenda Report

---

August 19, 2013 City Council Meeting

August 19, 2013

Item No 6(c,d).

## **ISSUE: Approval of Additional Work Order and Final Payment Estimate for 63<sup>rd</sup> and Hickman Road Improvement Project**

### **BACKGROUND:**

The contractor has completed the road improvement project for 63<sup>rd</sup> & Hickman Road and is submitting his final payment request and an additional work order. The additional work order for the project is to reconcile the final bid quantities with the as-built quantities. The Certificate of Completion is included with the papers submitted to the state of Iowa. There are two agenda items to consider: (1) approval of the final pay estimate of \$27,530.04 and (2) an additional work order totaling \$9,979.64. The \$9,979.64 **IS** included in the \$27,530.04 total, however the Council is required to approval all change orders. A portion of the funds will be reimbursed by the original grant for the project; TIF funds will be used to fund the remainder of the bill.

### **RECOMMENDATION:**

Staff recommends approval of the additional work order and the final payment to close the project out.

### **STAFF CONTACTS:**

Jason VanAusdall, Public Works Director